

School Facilities Update 12/2/23

Modernization of School Project

Current Phase: Planning

- Rural Modernization Grant I – Funded through Construction
- Rural Modernization Grant II – Funded Through Planning, with Construction Funding anticipated no later than July 2025.
- SCAP funding currently in D process (D2). D3 will be applied for no later than Fall 2024.
- Bond planned for February 2024 Ballot.

Next Steps:

- Advertise for Architecture and Engineering Team in January 2024
- Interviews, final selection, and contract negotiation thru February 2024
- Formation of District Design Advisory Team
- Design Phase anticipated to start Winter 2024 and extend thru June of 2025.
- Bid: Summer 2025 (estimated)
- Construction Start: Summer/Fall 2025 (estimated)

Concession Stand Project

Current Phase: Design

- Design review between the District and Architect took place in November that included some good feedback to Design team for incorporation.
- Construction Documents are anticipated to be completed this month, and submitted for permit at the County.

Next Steps:

- Final Design review with District prior to Winter Break
- Permit Submittal and Review December thru February
- Advertise for Bid in January with bid opening by end of month
- Construction Start: May of 2024 anticipated
- Substantial Completion: August of 2024

Enclosed Canopy Project

Current Phase: Construction

Construction began in November with consistent work on site as allowed to minimize disruption to school operations. Concrete curbs have been poured and initial framing is in progress. Existing sidewalk cuts and modified ADA access to entry is taking place as well as wiring coordination for electronic door access.