

To: Board of Directors

From: Mark Bergthold, Bond Project Manager

Subject: Bond Activity Report as of July 20, 2023

Work on this summer's projects is in full swing. The major projects at CMHS this summer are paving, a new parent pick up/drop off lane, a bus only lane, painting, carpet replacement, floor tile replacement, totally redesigned bathrooms, and equalizing the size of classrooms 101, 102, and 106. IT will have a new office, next to the custodial office.

Demolition of the old bathrooms was completed yesterday. The new bathrooms will have floor to ceiling partitions, and each stall will have a LED motion detector light, a fire sprinkler, a strobe light for the fire alarm, a vent, and a vape sensor. The restroom entry design is similar to that of an airport bathroom.

Staff did a tremendous job removing items from classroom walls and boxing things up so rooms could be painted. Most classrooms are receiving two coats of paint. All classrooms currently without a magnetic whiteboard will be receiving one. Blackboards and the homemade whiteboards have been removed.

As of now, we are on track to have everything done for the first day of school. Contractors are working 4-10 hour days, but have also been working Fridays and Saturdays to keep us on schedule.

Respectfully submitted,

Mark Bergthold

Bond Project Manager