



Confident. Considerate. Creative.

DATE: September 12, 2023

TO: School Board Members

FROM: Mark Bergthold

SUBJECT: Bond Progress Report and Bond Financial Report

This summer's bond projects are nearing completion. Classroom carpet has been installed, and teachers are busy preparing their room for incoming students. 1st floor lockers that were removed for flooring replacement will be re-installed today. First floor student bathrooms are expected to be completed tomorrow. The stairways are in process, one at a time will be closed while they're being redone. 1st floor student bathrooms will be ready by Monday, then the staff bathrooms will be done.

Over the next four days, hallways will be waxed and the building will receive a final cleaning. While several projects will continue until completed, the building's facelift looks amazing. The new stair treads have a fresh look and the consistent wall color throughout ties it all together.

We're looking forward to seeing staff and students back in the building, enjoying the enhancements and new color scheme.