

NORTH ZULCH ISD

CAMPUS IMPROVEMENTS

CONSTRUCTION UPDATE

WING 400/GYM

- PAINT IS NEARING COMPLETION.
- BASKETBALL GOAL INSTALLATIONS ARE COMPLETE.
- MECHANICAL, ELECTRICAL AND PLUMBING TRIM-OUTS ARE NEARING COMPLETION.
- GYM FLOOR INSTALLATION IS SCHEDULED TO BEGIN SOON.

WING 500

- BLOCK WORK IS COMPLETE.
- MECHANICAL, ELECTRICAL AND PLUMBING ROUGH-INS ARE NEARING COMPLETION.
- ROOF INSTALLATION IS IN PROGRESS.
- METAL PANEL INSTALLATIONS ARE SCHEDULED TO BEGIN SOON.

EXTERIOR SITE WORK

- STORM WATER DRAIN INSTALLATION IS COMPLETE.
- CONCRETE INSTALLATION IS NEARING COMPLETION.



COST SUMMARY

Total Budget:	\$5,202,991
Total Completed & Stored To Date:	\$2,175,064
Percentage Complete:	42%



DIFFERENT FROM THE GROUND UP

