

To: Board of Directors

From: Mark Bergthold, Bond Project Manager

Subject: Bond Activity Report as of April 30, 2022

April activities were primarily devoted to the final design phase for this summer's projects, as will May. The design and color of tile for the bathrooms, upper hallways, and upper commons were selected. Due to the extremely high cost of asphalt due to the recent spike in crude oil prices, the decision was made to postpone district-wide paving until next summer, in the hopes that prices will come down.

We have submitted final plans to the city for this summer's work to obtain the necessary permits.

Tasks in process during April:

- Design work for summer 2022 projects continued
- Removed paving from the summer 2022 projects
- Bathroom design was finalized
- Floor tile colors and patterns were selected for the 2nd floor hallways and commons
- Obtaining updated pricing for all phases of all summer projects continued

Respectfully submitted,

Mark Bergthold

Bond Project Manager