

To: Board of Directors

From: Mark Bergthold, Bond Project Manager

Subject: Bond Activity Report as of August 8, 2023

With less than a month left before school starts, it is great to see the progress being made. Paving has been completed, the concrete sidewalk and ADA access ramps at CMHS should be finished this week, and then parking stall stripes will be painted. The new speed bumps at CMHS have been installed, they'll be painted yellow when the striping is done. They are lower and longer than the previous speed bumps, similar to those found in residential areas.

Wall and floor tile is being set in the CMHS bathrooms. The new full height partitions are being made, and accessories such as paper towel, soap, and TP dispensers are waiting to be installed. A new style of toilet paper holder was provided at no cost by Home Depot Supply, where the district purchases its maintenance supplies at discount prices. The paper these holders use is less expensive than the individual rolls we have been buying. They also provided new spindles which allow the existing holders at CES to use the new lower cost paper.

New magnetic whiteboards have been ordered and will be installed before school starts.

Part of the new health office has been converted to a secure records storage room.

We asked Point Monitor, who installed the new CES intercom system last year, to look at the CMHS intercom system, which was not working in several areas. They were able to locate and repair the problems.

Contractors continue to work Monday through Saturday. We are on track to have classrooms ready when teachers return August 28th.

Respectfully submitted,

Mark Bergthold

Bond Project Manager