

To: Board of Directors

From: Mark Bergthold, Bond Project Manager

Subject: Bond Activity Report as of March 31, 2023

The final bid package for district-wide paving should be released in the next day or two. This includes fixing the sinkholes in the bus parking area, a new dedicated parent pick up/drop off lane and a “buses only” lane in front of the school, and a new speed bump design that reduces speed but without the “jarring” to vehicle suspensions.

Home Depot Supply, a vendor with guaranteed lower prices negotiated by the state, was able to work us in during spring break for a complete interactive scanning of CMHS. This new system provides data that produces accurate dimensions regardless of scale. I tested this by measuring a magazine laying on a counter in a classroom – from two different distances, it measured 8.5” by 11”. This data will be used to calculate wall areas for painting and floors.

The vent hood over the dishwasher in the CMHS kitchen has been raised to accommodate the new dishwasher. We are waiting for a final quote for the appliance order, then we’ll issue a PO. We are also waiting for a quote to install new refrigeration equipment for the walk-in cooler and walk-in freezer.

Obtaining accurate cost estimates is requiring additional time, but vital to making sure we can finish every project we start this summer.

Respectfully submitted,

Mark Bergthold

Bond Project Manager