

## Southwest Georgia S.T.E.M. Charter School

135 Pecan Street | P.O. Box 300 Shellman, GA 39886 Fax: 229.679.2075 | Phone: 229.262.3071

Anthony Lee, Board Chairman tlee@sowegastemcharter.org

Ginger Almon, School Leader galmon@sowegastemcharter.org

## **Modular Complex Bid Tabulation**

## **Awarded Vendor- Swartz Building Solutions Inc.**

Swartz Building Solutions Inc. was awarded on April 15th, 2024 at the scheduled board meeting based on the cost provided, timeline of completion, and specifications met.

	Dustness Representative	Location of Business - City and Scool	Cost of Modular Complex	Cost of Concrete and Footer	T-Grid Cox:	Total Cost with Concrete Footers and T-Grid	Date of Completion	Sprinkler System	Project Harager	TCalling	INACITIAMING Pump	Comments	
Modular Technologies, Inc.	Mark Lee	Kineton, NC	\$1,545,909.00	\$47,910.00	\$14,150.00	\$1,607,665.00	Completed August	Yes	Yes	Yes	Na		
R2S Management, LLC	Greg Barlmeau	Ethylia, GA	\$1,746,902.00	\$33,000.00	No Sid	\$1,779,902.00	10-12 weeks after sign of	Vint	Vec	No -	( No. )		
Swartz Building Solutions, Inc.	Randal Swartz	Gastonia, NC	\$1,752,600.00	\$73,232.00	included	\$1,025,092.00	September 1st, 2024	Yes	- Yes	Vec	Na.		
Sustainable Modular Management	Brian Schaefer	Fritago, T.X	\$1,775,000.00	\$190,695.00	included	\$1,965,701.00	140-160 Days	Yes	Visit 1	Ho			
Module Solutions, Inc.	Al Disterano	Cumming GA	\$1,797,000.00	\$136,000.00	included	\$1,923,000.00	ind of November Maybe Aug	Yes	C Vac	Vec		Only T-Grid No Entrance Design	
Neder Moduler	Steve Muler	New York, NY	\$1,951,914.00	\$159,000.00	included	\$2,110,914.00	, Vily	Vint	Yes	Van	Na.	T-Grid in hallway AC Unit drove price up with pump	
Mobile Moduler	Erica Cain	Arcade, GA	\$1,739,823.00	\$147,500.00	included	\$1,667,323.00	October 1st	Viet		- Value			
Modular Gerius, Inc.	Crevid Verlicky	Joppa, MD	\$1,914,299.80	\$150,139.53	\$27,806.86	\$3,100,316,37	10/1/0024	Control of the Contro	C Van	Name of Street		Dehunidfler?	